NO.NC/QC/YD/2020-21/PP

Date: 24-12-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work :Providing chainlink fencing and Development of works in ward no.04.

Item	Description of work	Unit	Qty
1	KSRRB 300-3. Earthwork excavation by manual means in ordinary soil invoiving in average horizontal throw up to 2m & an average lift upto 1.5m ,	Cum	411.60
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded	Cum	51.45
3	KSRB 5.2-2: Providing and constructing granite/trap/basalt size stone masonry in foundation with cement mortar 1:8, stone hammerd dressed in courses not	Cum	663.72
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal	Cum	44.10
5	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with	Sqm	588.00
6	Providing full nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work,	Rmt	735.00
7	KSRB15-3.10: Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry including rounding off corners wherever	Sqm	1272.00
8	Providing and erecting in position of M.S. Hot Dip Galvanized Sq. Hallowpoles of 132x132 Heavy guage of length 3000 mm with M S Hot dip Galvanized grill	Cum	1237.50
9	Fabricating, providing and erecting in position Hot dip galvanised Gate, using 72 x 72 x 4.8mm sq GI Pipe frame with top pipe bending in heavy duty	Sqm	46.50
10	Conveying the executed earth to a distance of 10 Kms. Lead by using privete vehicles including all lead and lifts as per the directions.	Cum	408.24
11	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials,	Sqm	876.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NO.NC/QC/YD/2020-21/PP

Date: 24-12-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work :Providing chainlink fencing and Development of works in ward no.04.

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRB 4-1.2 : Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	Cum	51.45	2	Per 100 cum	Meets Morth V Revision Standards
2	KSRB 5.2-2: Providing and constructing granite/trap/basalt size stone masonry in foundation with cement mortar 1:8, stone hammerd dressed in courses not less than	Cum	663.72	3	Per 250 cum	Meets Morth V Revision Standards
3	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878	Cum	44.10	4	Per 50 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10